

JOSH GREEN, M.D.
GOVERNOR | KE KIA'ĀINA

SYLVIA LUKE
LIEUTENANT GOVERNOR | KA HOPE KIA'ĀINA



DAWN N.S. CHANG
CHAIRPERSON
BOARD OF LAND AND NATURAL RESOURCES
COMMISSION ON WATER RESOURCE
MANAGEMENT

RYAN K.P. KANAKA'OLE
FIRST DEPUTY

CIARA W.K. KAHAHANE
DEPUTY DIRECTOR - WATER

MEGHAN L. STATTS
ADMINISTRATOR
BOATING AND OCEAN RECREATION

STATE OF HAWAII | KA MOKU'ĀINA 'O HAWAII'
DEPARTMENT OF LAND AND NATURAL RESOURCES
KA 'OIHANA KUMUWAIWAI 'ĀINA
DIVISION OF BOATING AND OCEAN RECREATION

4 SAND ISLAND ACCESS ROAD
HONOLULU, HAWAII 96819

LAHAINA HARBOR REBUILD UPDATES AS OF APRIL 8, 2026
NEW/UPDATED ITEMS IN RED

- Mala Boat Ramp Temporary Harbor Office:
 - Installation of temporary trailer office at Mala Boat Ramp to serve as west Maui harbor office until harbor office at Lahaina harbor is rebuilt.
 - Installation completed and harbor office opened April 2024. Rental of trailer office extended to October 2027.
 - Cost: \$224,490 (source of funds: Boating Special Funds)
- Lahaina SBH Removal of Piles and Anchors:
 - Removal of steel & concrete piles and mooring anchor blocks from harbor.
 - Project completed June 2024.
 - Cost: \$691,083 (source of funds: Boating Special Funds)
- Lahaina SBH Main Loading Pier Fender Repairs:
 - Project completed January 2025.
 - Cost: \$653,634 (source of funds: Boating Special Funds)
- Lahaina SBH Water System Leak Assessment and Repairs:
 - Project completed May 5, 2025
 - Cost: \$969,000 (source of funds: Boating Special Funds)
- Mala Boat Ramp Dredging:
 - Project completed April 25, 2025
 - Cost: \$1,061,000 (source of funds: General Funds [CIP])
- Lahaina SBH Dredging:
 - \$5,000,000 CIP funding released December 29, 2025.
 - USACE permit issued February 24, 2026.
 - Bids due April 24, 2026.
 - Estimated start: June 2026, subject to available funding.
 - Estimated completion: October 2026.

**ALL DATES AND COST ESTIMATES ARE SUBJECT TO CHANGE DEPENDING ON
AVAILABLE FUNDING AND PERMITTING APPROVALS.**

7. Lahaina SBH Front Row Piers and Dinghy Dock:
 - **Plans, specifications, and bid documents at final design stage.**
 - Per USACE, permit needs to be resubmitted to combine pending improvements for front row piers, dingy dock, and inner marginal wharf (cannot submit permit applications separately).
 - Project to include removal of existing boat ramp and adjacent concrete pad and extension of sheet pile wall to inner marginal wharf.
 - Legislative funding (\$3,700,000) already appropriated for construction.
 - Estimated start: October 2026 subject to available funding and permitting.
 - Estimated completion: June 2027, subject to available funding and permitting.
 - Additional funds will be needed; estimated total cost: \$8,000,000

8. Lahaina SBH Inner Marginal Wharf (IMW):
 - **Plans, specifications, and bid documents at final design stage.**
 - Project was contracted with Sea Engineering for construction prior to August 2023 wildfires (Cost: \$1,500,000).
 - Project must be re-bid because original contract from 2021 expired.
 - IMW main dock and gangways already fabricated and stored at Ma'alaea.
 - Estimated start: December 2026, subject to available funding and permitting.
 - Estimated completion: June 2027, subject to available funding and permitting.
 - Additional funds will be needed; estimated total cost: \$3,000,000

9. Lahaina SBH Outer Marginal Wharf:
 - \$8,000,000 CIP funding released January 14, 2026.
 - **Design/permitting contract being executed.**
 - Estimated start: February 2027, subject to available funding and permitting.
 - Estimated completion: December 2027, subject to available funding and permitting.
 - Estimated cost: \$8,000,000

10. Lahaina SBH Comfort Station Repair:
 - **Project substantially completed December 15, 2025; waiting for HECO to extend electrical service to harbor and comfort station.**
 - Cost: \$505,000.

11. Lahaina SBH Harbor Office and Ferry Pier Demolition:
 - Demolition of harbor office building and fire damage at ferry pier.
 - Project Completed October 2025.
 - Cost: \$321,500

12. Lahaina SBH Harbor Office and Ferry Pier Rebuild:
 - Final plans, specifications, and permit documents under review with DOT-FHWA.
 - **Estimated start: December 2026, subject to available funding and permitting.**
 - **Estimated completion: September 2027, subject to available funding and permitting.**
 - Estimated cost: \$3,500,000

ALL DATES AND COST ESTIMATES ARE SUBJECT TO CHANGE DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.