


JOSH GREEN, M.D.  
GOVERNOR | KE KIA'ĀINA

SYLVIA LUKE  
LIEUTENANT GOVERNOR | KA HOPE KIA'ĀINA



DAWN N.S. CHANG  
CHAIRPERSON  
BOARD OF LAND AND NATURAL RESOURCES  
COMMISSION ON WATER RESOURCE  
MANAGEMENT

RYAN K.P. KANAKA'OLE  
FIRST DEPUTY

CIARA W.K. KAHAHANE  
DEPUTY DIRECTOR - WATER

MEGHAN L. STATTS  
ADMINISTRATOR  
BOATING AND OCEAN RECREATION

STATE OF HAWAII | KA MOKU'ĀINA 'O HAWAI'I  
DEPARTMENT OF LAND AND NATURAL RESOURCES  
KA 'OIHANA KUMUWAIWAI 'ĀINA  
DIVISION OF BOATING AND OCEAN RECREATION

4 SAND ISLAND ACCESS ROAD  
HONOLULU, HAWAII 96819

## LAHAINA HARBOR REBUILD UPDATES AS OF DECEMBER 3, 2024

- Mala Boat Ramp Temporary Harbor Office:
  - Installation of temporary trailer office at Mala Boat Ramp to serve as west Maui harbor office until harbor office at Lahaina harbor is rebuilt.
  - Installation completed and harbor office opened April 2024.
  - Cost: \$158,450 (source of funds: Boating Special Fund)
- Lahaina SBH Removal of Piles and Anchors:
  - Removal of steel & concrete piles and mooring anchor blocks from harbor.
  - Project completed June 2024.
  - Cost: \$691,083 (source of funds: Boating Special Fund)
- Lahaina SBH Main Loading Pier Fender Repairs:
  - Original contract scope of work completed as of August 2024.
  - Change order executed to install additional top layer of fenders (\$100,000), per input from harbor users.
  - Estimated completion: December 2024
  - Cost: \$653,634 (source of funds: Boating Special Fund)
- Lahaina SBH Water System Leak Assessment and Repairs:
  - Bids received & contract awarded October 2024; work to begin November 2024
  - Estimated completion: February 2025
  - Cost: \$969,000 (source of funds: Boating Special Funds)
- Mala Boat Ramp Dredging:
  - U.S. Army Corps of Engineers (USACE) permit submitted November 2024.
  - Estimated completion: September 2025.
  - Estimated cost: \$1,500,000
- Lahaina SBH Dredging:
  - Anticipated submittal of USACE permit application by end of December 2024.
  - Estimated completion: TBD
  - Funds needed; estimated cost: \$5,000,000

**ALL DATES ABOVE ARE ESTIMATES SUBJECT TO CHANGE DEPENDING ON  
AVAILABLE FUNDING AND PERMITTING APPROVALS.**

7. Lahaina SBH Front Row Piers and Dinghy Dock:

- Design and permitting ongoing. Preliminary layout of new docks and mooring piles completed.
- Legislative funding (\$3,700,000) already appropriated for construction. However, actual costs anticipated to exceed available funding.
- Estimated completion: September 2026, subject to available funding.
- Additional funds likely needed; estimated total cost: \$6,500,000

8. Lahaina SBH Inner Marginal Wharf (IMW):

- Awaiting Governor's approval for contract modification with consultant for design of new piles, modification of gangways, and renewal of permits.
- Existing contract for \$1,500,000 already in effect prior to August 2023 wildfires.
- Supplemental contract needed for installation of new piles and gangway modifications. Estimated additional cost: \$2,500,000.
- Estimated completion: September 2026, subject to available funding.
- Additional funds needed; estimated total cost: \$4,000,000

9. Lahaina SBH Outer Marginal Wharf:

- Estimated completion: TBD
- Funds needed; estimated cost: \$8,000,000

**ALL DATES ABOVE ARE ESTIMATES SUBJECT TO CHANGE DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.**