

JOSH GREEN, M.D.  
GOVERNOR | KE KIA'ĀINA

SYLVIA LUKE  
LIEUTENANT GOVERNOR | KA HOPE KIA'ĀINA



DAWN N.S. CHANG  
CHAIRPERSON  
BOARD OF LAND AND NATURAL RESOURCES  
COMMISSION ON WATER RESOURCE  
MANAGEMENT

RYAN K.P. KANAKA'OLE  
FIRST DEPUTY

CIARA W.K. KAHAHANE  
DEPUTY DIRECTOR - WATER

MEGHAN L. STATTS  
ADMINISTRATOR  
BOATING AND OCEAN RECREATION

STATE OF HAWAII | KA MOKU'ĀINA 'O HAWAII  
DEPARTMENT OF LAND AND NATURAL RESOURCES  
KA 'OIHANA KUMUWAIWAI 'ĀINA  
DIVISION OF BOATING AND OCEAN RECREATION

4 SAND ISLAND ACCESS ROAD  
HONOLULU, HAWAII 96819

**LAHAINA HARBOR REBUILD UPDATES AS OF APRIL 17, 2025**  
**NEW/UPDATED ITEMS IN RED**

1. Mala Boat Ramp Temporary Harbor Office:
  - Installation of temporary trailer office at Mala Boat Ramp to serve as west Maui harbor office until harbor office at Lahaina harbor is rebuilt.
  - Installation completed and harbor office opened April 2024.
  - Cost: \$158,450 (source of funds: Boating Special Funds)
2. Lahaina SBH Removal of Piles and Anchors:
  - Removal of steel & concrete piles and mooring anchor blocks from harbor.
  - Project completed June 2024.
  - Cost: \$691,083 (source of funds: Boating Special Funds)
3. Lahaina SBH Main Loading Pier Fender Repairs:
  - Original contract scope of work completed as of August 2024.
  - **Updated scope of work: Installation of new plastic lumber fenders around main loading pier, new cleats, and concrete patch repairs.**
  - **Project completed January 2025.**
  - Cost: \$653,634 (source of funds: Boating Special Funds)
4. Lahaina SBH Water System Leak Assessment and Repairs:
  - **Work started January 21, 2025**
  - **Estimated completion: April 21, 2025**
  - Cost: \$969,000 (source of funds: Boating Special Funds)
5. Mala Boat Ramp Dredging:
  - U.S. Army Corps of Engineers (USACE) permit received January 23, 2025.
  - **Notice to Proceed Issued March 31, 2025**
  - **Expected completion: June 2025**
  - **Cost: \$1,061,000 (source of funds: General Funds [CIP])**

**ANY DATE AND COST ESTIMATES ABOVE ARE SUBJECT TO CHANGE  
DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.**

Lahaina Small Boat Harbor Rebuild Project Status Update  
April 17, 2025

6. Lahaina SBH Dredging:

- USACE permit application to be submitted May 2025.
- \$5,000,000 CIP funding for construction requested in Governor's Budget.
- Estimated start: September 2025, subject to available funding.
- Estimated completion: March 2026, subject to available funding.

7. Lahaina SBH Front Row Piers and Dinghy Dock:

- Design and permitting ongoing. Preliminary layout of new docks and mooring piles completed.
- Legislative funding (\$3,700,000) already appropriated for construction. Actual costs expected to exceed available funding.
- Estimated start: January 2026.
- Estimated completion: October 2026, subject to available funding.
- Additional funds likely needed; estimated total cost: \$6,500,000.

8. Lahaina SBH Inner Marginal Wharf (IMW):

- Additional funding approved on March 11, 2025 for consultant to design new piles, modification of gangways, and renewal of permits. Consultant currently working on revised plans and permit renewal documents.
- Project was contracted with Sea Engineering for construction prior to August 2023 wildfires (Cost: \$1,500,000).
- Construction change order and supplemental contract will need to be executed for installation of new piles and gangway modifications. Estimated additional cost: \$2,500,000.
- IMW main dock and gangways already fabricated and stored at Ma'alaia.
- Estimated completion: September 2026

9. Lahaina SBH Outer Marginal Wharf:

- \$8,000,000 CIP funding for design, permitting, and construction requested in Governor's Budget.
- Estimated completion: January 2027, subject to available funding.
- Estimated cost: \$8,000,000.

**ANY DATE AND COST ESTIMATES ABOVE ARE SUBJECT TO CHANGE  
DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.**