

JOSH GREEN, M.D.  
GOVERNOR | KE KIA'ĀINA

SYLVIA LUKE  
LIEUTENANT GOVERNOR | KA HOPE KIA'ĀINA



DAWN N.S. CHANG  
CHAIRPERSON  
BOARD OF LAND AND NATURAL RESOURCES  
COMMISSION ON WATER RESOURCE  
MANAGEMENT

RYAN K.P. KANAKA'OLE  
FIRST DEPUTY

CIARA W.K. KAHAHANE  
DEPUTY DIRECTOR - WATER

MEGHAN L. STATTS  
ADMINISTRATOR  
BOATING AND OCEAN RECREATION

STATE OF HAWAII | KA MOKU'ĀINA 'O HAWAII'  
DEPARTMENT OF LAND AND NATURAL RESOURCES  
KA 'OIHANA KUMUWAIWAI 'ĀINA  
DIVISION OF BOATING AND OCEAN RECREATION

4 SAND ISLAND ACCESS ROAD  
HONOLULU, HAWAII 96819

**LAHAINA HARBOR REBUILD UPDATES AS OF February 13, 2026**  
**NEW/UPDATED ITEMS IN RED**

1. Mala Boat Ramp Temporary Harbor Office:
  - Installation of temporary trailer office at Mala Boat Ramp to serve as west Maui harbor office until harbor office at Lahaina harbor is rebuilt.
  - Installation completed and harbor office opened April 2024. Rental of trailer office extended to October 2027.
  - Cost: \$224,490 (source of funds: Boating Special Funds)
2. Lahaina SBH Removal of Piles and Anchors:
  - Removal of steel & concrete piles and mooring anchor blocks from harbor.
  - Project completed June 2024.
  - Cost: \$691,083 (source of funds: Boating Special Funds)
3. Lahaina SBH Main Loading Pier Fender Repairs:
  - Project completed January 2025.
  - Cost: \$653,634 (source of funds: Boating Special Funds)
4. Lahaina SBH Water System Leak Assessment and Repairs:
  - Project completed May 5, 2025
  - Cost: \$969,000 (source of funds: Boating Special Funds)
5. Mala Boat Ramp Dredging:
  - Project completed April 25, 2025
  - Cost: \$1,061,000 (source of funds: General Funds [CIP])
6. Lahaina SBH Dredging:
  - **Waiting for USACE permit to solicit for bids.**
  - **\$5,000,000 CIP funding released December 29, 2025.**
  - **Estimated start: April 2026, subject to available funding and permitting.**
  - **Estimated completion: August 2026, subject to available funding and permitting.**

**ALL DATES AND COST ESTIMATES ARE SUBJECT TO CHANGE DEPENDING ON  
AVAILABLE FUNDING AND PERMITTING APPROVALS.**

7. Lahaina SBH Front Row Piers and Dinghy Dock:

- **Plans, specifications, and bid documents at pre-final design stage.**
- Per USACE, permit needs to be resubmitted to combine pending improvements for front row piers, dingy dock, and inner marginal wharf (cannot submit permit applications separately).
- Project to include removal of existing boat ramp and adjacent concrete pad and extension of sheet pile wall to inner marginal wharf.
- Legislative funding (\$3,700,000) already appropriated for construction.
- **Estimated start: October 2026 subject to available funding and permitting.**
- **Estimated completion: June 2027, subject to available funding and permitting.**
- Additional funds likely needed; estimated total cost: \$8,000,000

8. Lahaina SBH Inner Marginal Wharf (IMW):

- **Final plans, specifications, and bid documents at pre-final design stage.**
- Project was contracted with Sea Engineering for construction prior to August 2023 wildfires (Cost: \$1,500,000).
- Project must be re-bid because original contract from 2021 expired.
- IMW main dock and gangways already fabricated and stored at Ma'alea.
- **Estimated start: December 2026, subject to available funding and permitting.**
- **Estimated completion: June 2027, subject to available funding and permitting.**
- Additional funds will be needed. New bid construction cost estimate: \$3,000,000

9. Lahaina SBH Outer Marginal Wharf:

- **\$8,000,000 CIP funding released January 14, 2026.**
- **Estimated start: February 2027, subject to available funding and permitting.**
- **Estimated completion: December 2027, subject to available funding and permitting.**
- Estimated cost: \$8,000,000

10. Lahaina SBH Comfort Station Repair:

- Project completed December 15, 2025.
- Cost: \$505,000.

11. Lahaina SBH Harbor Office and Ferry Pier Demolition:

- Demolition of harbor office building and fire damage at ferry pier.
- Project Completed October 2025.
- Cost: \$321,500

12. Lahaina SBH Harbor Office and Ferry Pier Rebuild:

- **Final plans, specifications, and permit documents under review with DOT-FHWA.**
- **Estimated start: October 2026, subject to available funding and permitting.**
- **Estimated completion: July 2027, subject to available funding and permitting.**
- Estimated cost: \$3,500,000

**ALL DATES AND COST ESTIMATES ARE SUBJECT TO CHANGE DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.**