

Job No. B02CH79A
Wailoa Small Boat Harbor Maintenance Dredging
Hilo, Hawaii

Status Report: March 27, 2024

1. Activities Completed and Pending:

- U.S. Army Corps of Engineers (USACE) Permit Application submitted March 21, 2024. Application currently under review by USACE.
- Consultant Contract (PO) and Notice to Proceed letter issued March 25, 2024.
- Water-depth survey and calculation of dredging quantities scheduled for week of April 8, 2024. Topographic surveying scheduled for next week April 1 – 5.

2. Project Schedule (Tentative): The following project schedule is tentative based on USACE permit approval and awarded contractor's schedule:

Date	Milestone
4/19/24	Completion of water-depth survey and dredge quantity calculations.
5/3/24	Obtain USACE permit.
5/10/24	Completion of project plans, specifications, and bid documents.
5/13/24	Issue solicitation for bids.
5/27/24	Receive bids and award contract.
6/7/24	Execute construction contract and issue Notice to Proceed.
6/17/24	Dredging start.
11/8/24 – 1/8/25	Dredging complete.

Note: Dredging contractor will begin dredging shoaled area at harbor entrance first to reopen navigational access.