

JOSH GREEN, M.D.
GOVERNOR | KE KIA'ĀINA

SYLVIA LUKE
LIEUTENANT GOVERNOR | KA HOPE KIA'ĀINA



DAWN N.S. CHANG
CHAIRPERSON
BOARD OF LAND AND NATURAL RESOURCES
COMMISSION ON WATER RESOURCE
MANAGEMENT

RYAN K.P. KANAKA'OLE
FIRST DEPUTY

CIARA W.K. KAHAHANE
DEPUTY DIRECTOR - WATER

MEGHAN L. STATTS
ADMINISTRATOR
BOATING AND OCEAN RECREATION

STATE OF HAWAII | KA MOKU'ĀINA 'O HAWAII
DEPARTMENT OF LAND AND NATURAL RESOURCES
KA 'OIHANA KUMUWAIWAI 'ĀINA
DIVISION OF BOATING AND OCEAN RECREATION

4 SAND ISLAND ACCESS ROAD
HONOLULU, HAWAII 96819

LAHAINA HARBOR REBUILD UPDATES AS OF MAY 8, 2025
NEW/UPDATED ITEMS IN RED

1. Mala Boat Ramp Temporary Harbor Office:
 - Installation of temporary trailer office at Mala Boat Ramp to serve as west Maui harbor office until harbor office at Lahaina harbor is rebuilt.
 - Installation completed and harbor office opened April 2024.
 - Cost: \$158,450 (source of funds: Boating Special Funds)
2. Lahaina SBH Removal of Piles and Anchors:
 - Removal of steel & concrete piles and mooring anchor blocks from harbor.
 - Project completed June 2024.
 - Cost: \$691,083 (source of funds: Boating Special Funds)
3. Lahaina SBH Main Loading Pier Fender Repairs:
 - Original contract scope of work completed as of August 2024.
 - Updated scope of work: Installation of new plastic lumber fenders around main loading pier, new cleats, and concrete patch repairs.
 - Project completed January 2025.
 - Cost: \$653,634 (source of funds: Boating Special Funds)
4. Lahaina SBH Water System Leak Assessment and Repairs:
 - Work started January 21, 2025
 - **Completed May 5, 2025**
 - Cost: \$969,000 (source of funds: Boating Special Funds)
5. Mala Boat Ramp Dredging:
 - U.S. Army Corps of Engineers (USACE) permit received January 23, 2025.
 - Notice to Proceed Issued March 31, 2025
 - **Completed April 25, 2025**
 - Cost: \$1,061,000 (source of funds: General Funds [CIP])

**ANY DATE AND COST ESTIMATES ABOVE ARE SUBJECT TO CHANGE
DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.**

Lahaina Small Boat Harbor Rebuild Project Status Update
May 8, 2025

6. Lahaina SBH Dredging:

- **USACE permit application submitted May 7, 2025**
- \$5,000,000 CIP funding for construction requested in Governor's Budget.
- Est. start: September 2025, subject to available funding and permitting approvals.
- Est. completion: March 2026, subject to available funding and permitting approvals.

7. Lahaina SBH Front Row Piers and Dinghy Dock:

- Design and permitting ongoing. Preliminary layout of new docks and mooring piles completed.
- **Project to include removal of existing boat ramp and adjacent concrete pad and extension of sheet pile wall.**
- Legislative funding (\$3,700,000) already appropriated for construction. Actual costs expected to exceed available funding.
- Est. start: January 2026 subject to available funding and permitting approvals.
- Est. completion: October 2026, subject to available funding and permitting approvals.
- **Additional funds likely needed; Est. total cost: \$8,000,000.**

8. Lahaina SBH Inner Marginal Wharf (IMW):

- Additional funding approved on March 11, 2025 for consultant to design new piles, modification of gangways, and renewal of permits. Consultant currently working on revised plans and permit renewal documents.
- Project was contracted with Sea Engineering for construction prior to August 2023 wildfires (Cost: \$1,500,000).
- Construction change order and supplemental contract will need to be executed for installation of new piles and gangway modifications. Est. additional cost: \$2,500,000.
- IMW main dock and gangways already fabricated and stored at Ma'alaia.
- Est. start: February 2026, subject to available funding and permitting approvals.
- Est. completion: September 2026, subject to available funding and permitting approvals.

9. Lahaina SBH Outer Marginal Wharf:

- \$8,000,000 CIP funding for design, permitting, and construction requested in Governor's Budget.
- Est. start: March 2026, subject to available funding and permitting approvals.
- Est. completion: March 2027, subject to available funding and permitting approvals.
- Est. cost: \$8,000,000.

**ANY DATE AND COST ESTIMATES ABOVE ARE SUBJECT TO CHANGE
DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.**

Lahaina Small Boat Harbor Rebuild Project Status Update
May 8, 2025

10. Lahaina SBH Comfort Station Repair:

- Design and permitting ongoing.
- Est. start: July 2025, subject to available funding and permitting approvals.
- Est. completion: August 2025, subject to available funding and permitting approvals.
- Est. cost: \$500,000.

11. Lahaina SBH Harbor Office and Ferry Pier Demolition:

- Bids received April 14, 2025; Contract currently being prepared by DOT.
- Est. start: August 2025.
- Est. completion: October 2025.
- Cost: \$321,500 (DOT funds).

12. Lahaina SBH Harbor Office and Ferry Pier Repair:

- Design and permitting ongoing.
- Est. start: December 2025, subject to available funding and permitting approvals.
- Est. completion: December 2026, subject to available funding and permitting approvals.
- Est. cost: \$3,500,000.

**ANY DATE AND COST ESTIMATES ABOVE ARE SUBJECT TO CHANGE
DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.**